

**GOVERNMENT OF TELANGANA**  
**ABSTRACT**

Panchayat Raj & Rural Development Department – NABARD RIDF XX – Karimnagar region – Rajanna Sircilla District – “C/o Bridge on road from Kothapalli to Bheepeta via Srigadha of Gambiraopet (M)” – Estimate Cost Rs.1000.00 lakhs – Post Facto Extension of Agreement Time up to 08.10.2018 without imposing any penalty – Orders - Issued.

=====

PANCHAYAT RAJ AND RURAL DEVELOPMENT (ROADS) DEPARTMENT

**G.O.Rt.No. 681**

**Dated: 30-12-2019**

**Read:-**

From the CE, PR, NB, Hyderabad, Lr.No. AEE/DEE/KRNR/NB XX/Beepeta/2015,  
Dt:10.10.2019.

&&&

**ORDER:**

In the circumstances reported by the Chief Engineer, Panchayat Raj, NABARD, Hyderabad in the reference read above, Government after careful examination of the proposal, hereby accord post facto Extension of Agreement Time up to 08.10.2018 (90) days in respect of the work “C/o Bridge on road from Kothapalli to Bheepeta via Srigadha of Gambiraopet (M)” Karimnagar District without imposing any penalty, as the delay is not attributed to the contractor due to prevailing of back water of Upper Manair Dam.

2. The Chief Engineer, Panchayat Raj, PMGSY, Hyderabad shall take further necessary action in the matter accordingly.

**(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)**

**VIKAS RAJ**  
**PRINCIPAL SECRETARY TO GOVERNMENT**

**To**

The Chief Engineer, Panchayat Raj, NABARD, Hyderabad.

**Copy to:**

The PS to Hon’ble M(PR,RD&MB).  
SF/SC.

**//FORWARDED BY ORDER//**

**SECTION OFFICER**